



- CONSTRUCTION SPECIFICATIONS**
1. INSTALL 2% INCH DIAMETER GALVANIZED STEEL POSTS OF 0.095 INCH WALL THICKNESS AND SIX FOOT LENGTH SPACED NO FURTHER THAN 10 FEET APART. DRIVE THE POSTS A MINIMUM OF 36 INCHES INTO THE GROUND.
 2. FASTEN 9 GAUGE OR HEAVIER GALVANIZED CHAIN LINK FENCE (2% INCH MAXIMUM OPENING) 42 INCHES IN HEIGHT SECURELY TO THE FENCE POSTS WITH WIRE TIES OR HUG RINGS.
 3. FASTEN WOVEN SLIT FILM GEOTEXTILE AS SPECIFIED IN SECTION H-1 MATERIALS, SECURELY TO THE UPSLOPE SIDE OF CHAIN LINK FENCE WITH TIES SPACED EVERY 24 INCHES AT THE TOP AND MID SECTION. EMBED GEOTEXTILE AND CHAIN LINK FENCE A MINIMUM OF 8 INCHES INTO THE GROUND.
 4. WHERE ENDS OF THE GEOTEXTILE COME TOGETHER, THE ENDS SHALL BE OVERLAPPED BY 6 INCHES, FOLDED, AND STAPLED TO PREVENT SEDIMENT BY PASS.
 5. EXTEND BOTH ENDS OF THE SUPER SILT FENCE A MINIMUM OF FIVE HORIZONTAL FEET UPSLOPE AT 45 DEGREES TO THE MAIN FENCE ALIGNMENT TO PREVENT RUNOFF FROM GOING AROUND THE ENDS OF THE SUPER SILT FENCE.
 6. PROVIDE MANUFACTURER CERTIFICATION TO THE INSPECTION/ENFORCEMENT AUTHORITY SHOWING THAT GEOTEXTILE USED MEETS THE REQUIREMENTS IN SECTION H-1 MATERIALS.
 7. REMOVE ACCUMULATED SEDIMENT AND DEBRIS WHEN BULGES DEVELOP IN FENCE OR WHEN SEDIMENT REACHES 25% OF FENCE HEIGHT. REPLACE GEOTEXTILE IF TORN. IF UNDERMINING OCCURS, REINSTALL CHAIN LINK FENCING AND GEOTEXTILE.






- CHATHAM TOWNSHIP — SOIL EROSION AND SEDIMENT CONTROL NOTES**
1. All soil erosion and sediment control practices on this plan will be constructed in accordance with the "New Jersey Standards for Soil Erosion and Sediment Control," (revised 1987) and will be in place prior to any soil disturbance or in their proper sequence and maintained until permanent protection is established.
 2. Chatham Township will be notified 72 hours prior to any land disturbance.
 3. During and after construction, the owner will be responsible for the maintenance and upkeep of the drainage structures, vegetative cover, and any other measures deemed appropriate by the Township.
 4. A crushed stone vehicle wheel cleaning blanket will be installed wherever a construction access road intersects any paved roadway. Said blanket will be composed of 2% crushed stone, will be at least 50 feet long and the width of the exit roadway or driveway, and will be properly maintained.
 5. All paved roadways must be kept clean at all times.
 6. All new roadways and driveways will be treated with a suitable subbase upon establishment of final grade elevations.
 7. Disturbed areas shall be maintained in a rough graded condition and temporarily seeded and mulched until proper weather conditions exist for the establishment of permanent vegetative cover.
 8. All soil stockpiled for a period of greater than 30 days will be temporarily seeded and mulched.
 9. Stockpiles shall not be located within 50 feet of a floodplain, slope, drainage facility, or roadway. All stockpile bases shall be protected by a hay bale barrier or sediment fence.
 10. Immediately following— initial disturbance or rough grading, all critical areas subject to erosion will receive a temporary seeding in combination with straw mulch or suitable equal, at a 9 ton/acre ratio rate, according to State Standards.
 11. Temporary Stabilization — Any disturbed area that will be left exposed for more than thirty (30) days and not subject to construction activities shall immediately be stabilized upon disturbance by applying the following:
 - a) Ground limestone at a rate of 90 pounds per 1,000 square feet.
 - b) Fertilizer at a rate of 14 pounds per 1,000 square feet using a 10-20-10 analysis or an equivalent worked into the soil a minimum of 4".
 - c) Seed shall be Annual Ryegrass applied at not less than 1 pound per 1,000 square feet.
 - d) Mulch all newly seeded area with unrattled soil hay or small grain straw at a rate of 90 pounds per — 1,000 square feet according to the NJ standard. Mulch shall not be ground into short pieces and in no case shall more than 5 days elapse between seeding and mulching.
 - e) Mulch shall be anchored with a liquid mulch binder applied at a rate of 1 gal./1000 sf. or by approved methods (i.e. peg and twine, mulch netting).
 12. Between October 1 and March 1 and when the season prohibits temporary seeding or when disturbed areas are scheduled for immediate landscaping, applying the aforementioned items 'd)' and 'e)' will be adequate.
 13. Seeding Dates: The following are recommended seeding dates for the establishment of temporary or permanent vegetation
 - a) SPRING— (March 15 — May 15)
 - b) FALL— (August 15 — October 1)
 14. Permanent vegetative cover is to be established on exposed areas within 10 days after final grading. Mulch is to be used for protection until final vegetation is established.
 15. Permanent seeding and stabilization to be in accordance with the Standards for permanent vegetative cover — all exposed surfaces will be treated with 4" of topsoil prior to final stabilization and the following items applied at the designated rates:
 - a) Lime shall be applied at 90 pounds per 1,000 square feet consisting of ground limestone incorporated into the top 4" of topsoil.
 - b) Fertilizer shall be 14 pounds per 1,000 square feet 10-20-10 incorporated into the top 4" of topsoil.
 - c) Seed in maintained lawn areas shall be 25 pounds per acre of Kentucky Bluegrass, 15 pounds per acre of Red Fescue, Spreading Fescue at 15 pounds per acre, and 10 pounds per acre of Perennial Ryegrass. In areas of steep slopes use seed mixture of 15 pounds per acre of Deertongue or 20 pounds per acre of Switchgrass and 1 pound per acre of Redtop and 10 pounds per acre of Birdfoot trefoil.
 - d) Mulch all newly seeded area with unrattled salt hay or small grain straw at a rate of 90 pounds per 1,000 square feet according to the NJ standard. Mulch shall not be ground into short pieces and in no case shall more than 5 days elapse between seeding and mulching.
 - e) Mulch in steep slope areas shall be anchored with an erosion control blanket, mulch in all other areas to be anchored with peg and twine, mulch netting or approved equal.
 16. The site shall, at all times, be graded and maintained such that all storm water run-off is diverted to soil erosion and sediment control facilities.
 17. All dewatering operations must discharge directly into a sediment filter area. The sediment filter should be composed of a suitable filter fabric filter.
 18. All sedimentation structures will be inspected and maintained on a regular basis.
 19. All storm drain inlets shall be protected with gravel filters to prevent entry of sediment carried by runoff water until vegetation and l or paving is established.
 20. All storm drainage outlets will be stabilized as required before the discharge points become operational.
 21. All trees to remain after construction are to be protected with tree protection devices or sediment barriers.
 22. The Township may request additional measure to minimize on or off site erosion problems during construction.
 23. Sequence of Construction
 - a) install orange safety fencing and signs along top of slope and limit of disturbance — 1 day
 - b) Excavate and install the subsurface detention including overflow (100%±sf). Remove excess material & stabilize all disturbed area — 5 days
 - c) Remove the (3) trees in the steep slope area behind the proposed house, excavate trench for the storm & sanitary sewer connections, connect to the sewer main and detention system respectively (100%±sf) and stabilized all disturbed areas — 5 days
 - d) Excavate building foundation and begin construction — 8 months
 - e) install sanitary and storm sewer connection down the steep slope areas and connect to the sewer main and drywell system — 2 days
 - f) Remove the super silt fence — 1 day
 - g) Place topsoil on exposed areas, seed, mulch and fertilize. — 5 days
 - h) install and anchor erosion control blanket in accordance with the recommended standards — 3 days

NOTE: EROSION BLANKET TO BE INSTALLED OVER A PROPERLY PREPARED SEEDING BED

(SEE SOIL EROSION AND SEDIMENT CONTROL NOTE #15)

ORANGE SAFETY FENCING



EASTCOAST erosion blankets

443 Bricker Road Bernville, PA 19506

1-800-552-4005

+1-610-488-8496 Fax +1-610-488-8494

www.eastcoasterosion.com

Material and Performance Specification

ECSC-2™ Double Net Straw/Coconut Rolled Erosion Control Product

Description: The ECSC-2™ is made with uniformly distributed 70% agricultural straw, 30% coconut fiber and two polypropylene nets securely sewn together, with degradable thread. The tightly compressed blankets are wrapped and include a product label, code and installation guide. The blankets are palletized for easy transportation. The ECSC-2™ has functional longevity of approximately 24 months, but will vary depending on soil and climatic conditions, and is suitable for slopes 2:1 to 1:1 and low to medium flow channels. The ECSC-2™ meets Type 3.B specification requirements established by the Erosion Control Technology Council (ECTC) and Federal Highway Administration's (FHWA) EP-02 Section 713.17.

Materials:

	Netting	Matrix	Thread
Top:	Medium weight Photodegradable Polypropylene	70% Agricultural Straw	Degradable
Bottom:	0.75" x 0.75" Opening	0.393 lbs/yd ²	1.50" stitch spacing
	Lightweight Photodegradable Polypropylene	30% Coconut Fiber	
	0.50" x 0.50" Opening	0.169 lbs/yd ²	

Roll Sizes:

	Standard	Mega
Width:	7.5 ft. (2.3 m)	15.0 ft. (4.6 m)
Length:	120.0 ft. (36.6 m)	120.0 ft. (36.6 m)
Weight ±10%:	57.0 lbs (25.9 kg)	114.0 lbs (51.7 kg)
Area:	100 yd ² (83.6 m ²)	200 yd ² (167.2 m ²)
#/Pallet:	20	16 & 20

Bench-Scale Testing* (NYPEP*):**

Test Method	Parameters	Results
ECTC Method 2 Rainfall	50mm (2in) / hr 30 min	SLR** 1.8-2.2
	100mm (4in) / hr 30 min	SLR** 1.1-1.01
	150mm (6in) / hr 30 min	SLR** 1.4-2.8
ECTC Method 3 Shear Resistance	Shear at 50 in soil loss	2.16 lb/ft ²
ECTC Method 4 Germination	Top soil Focus: 21 day incubation	50% improvement

Slope Performance Design Values*:

Property	Test Method	Value:
Manning's N	ASTM D6459	0.029
C-factors	ASTM D6459	0.8-2.1
Slope Length (L)	ASTM D6459	2-11
< 50 ft (15.2 m)	0.017	0.028
50 ft - 100 ft	0.031	0.035
> 100 ft (30 m)	0.080	0.090

Channel Performance Design Values*:

Property	Test Method	Value:
Unvegetated Shear Stress	ASTM D 6460	2.69 lb/ft ² (12.8 Pa)
Unvegetated Velocity	ASTM D 6460	8.0 ft/s (2.4 m/s)
Vegetated Shear Stress	NA	NA
Vegetated Velocity	NA	NA

*Large Scale Results obtained by 3rd Party & Accredited independent Laboratory

Proud Member of:

IECA, ECTC, ASPI, NABH

Product Participant of:

QDOR and USA

EASTCOAST erosion blankets

443 Bricker Road Bernville, PA 19506

Toll Free: 1-800-552-4005 * Phone: +1-610-488-8496 * Fax: +1-610-488-8494

Design & Consultants LLP

RA

35 Journal Square
Suite 402
Jersey City, New Jersey 07306

t. (201) 680-7132
www.radellp.com

Raul Cabato, Architect

email: raul@radellp.com

Connecticut License No. 13834
New Jersey License No. 21A101463700
New York License No. 025075

Murphy & Hollows Associates LLC

CIVIL ENGINEERING AND SURVEYING

192 CENTRAL AVENUE, STIRLING, NJ 07980

908.580.1255 murphyhollows@gmail.com

NO.	DATE	COMMENT
APPROVAL STAMPS AND SIGNATURES		
DRAWING TITLE		
PROPOSED 1-FAMILY DWELLING		
PROJECT NAME AND ADDRESS		
35 SUSAN DRIVE, CHATHAM MORRIS COUNTY, NJ		
PROJECT DESCRIPTION		
DETAILS		
OWNER'S NAME AND ADDRESS		
MR. & MRS. HAPPINESS DIRU		
SEAL	DRAWN BY	SCALE
	RA	AS SHOWN
CHECKED BY	DATE	
FILE	BUILDING PLAN ID NUMBER	
PAGE NO.		
05 OF 18		A- 103